

EXECUTIVE SUMMARY

Hideaway Beach Progress Update

OBJECTIVE: Update the Coastal Advisory Committee on the construction progress of Hideaway Beach T-Groin/Jetty and beach re-nourishment.

CONSIDERATIONS:

Key Progress as follows:

1. Jetty re-designed revised permit received by FDEP.
2. Sheet pile driving of jetty by Marine Contracting complete. Fabric and stone placement complete week of 6/6. T-Groin 1 and 2 sheet piling complete with rock and fabric placement this week. Temporary T-Groins 1, 2, 3 have been removed.
3. Weeks Marine mobilization complete with sand placement started. Vegetation removal is complete. Additional 4 days of schedule time added to Weeks Marine contract for the additional 40,000 CY of sand required and authorized based on the pre-construction survey. Liquidated damages of \$1,288.32 will begin on 6/27 if substantial completion is not achieved.
4. Weekly coordination meetings at Hideaway for all interested stakeholders on Wednesday AM.

COUNTY ATTORNEY FINDING: A finding by the County Attorney is not required for this item.

ADVISORY COMMITTEE RECOMMENDATIONS: N/A

FISCAL IMPACT: N/A

GROWTH MANAGEMENT IMPACT: There is no impact to the Growth Management Plan related to this action.

RECOMMENDATION: N/A – For information only

PREPARED BY: Gary McAlpin, Coastal Project Manager