Beach Renourishment Truck Haul Project Weekly Updates

Beach Location: Park Shore North/South

| Week # / Date | Location | Truck Loads | Tonnage | Notes |
|----------------------|----------------|-------------|---------|--|
| MOB/WK 10/16/2019 | Park Shore N/S | N/A | N/A | The mobilization at the Horizon Way is currently in progress. The commencement of construction is scheduled for Wednesday, October 16, 2019. |
| Wk#1 10/19/19 | Park Shore N/S | 352 | 7850 | StartupWeek/Bottlenecking & Coordination Processing |
| Wk#2 10/27/19 | Park Shore N/S | 1,233 | 18,501 | The truck delivery system is in full operation with peek results. |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Beach Renourishment Truck Haul Project Weekly Summary: Park Shore Project Totals

| Week # 2 - | | | |
|-------------------------------------|-----------|------------------|--|
| 10.19.19 to 10.27.19 | Delivered | On Scheduled Y/N | Comments |
| Total # of Truck Loads Delivered | 1,585 | Y | The trucking system is in full progress with peek results and good performance measures. |
| Total # of Tons | 35,261.35 | Υ | |
| Total # of Cubic Yards | 23,507.33 | Υ | |
| Accumulated Tonage to Date | 35,261.35 | Y | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |