Beach Renourishment Truck Haul Project Weekly Updates

Beach Location: Park Shore North/South

Mask # / Data	Lanation	Tarrela Lecele	T	Maka
Week # / Date	Location	Truck Loads	Tonnage	Notes
MOB/WK 10/16/2019	Park Shore N/S	N/A	N/A	The mobilization at the Horizon Way is currently in progress. The commencement of construction is scheduled for Wednesday, October 16, 2019.
Wk#1 10/19/19	Park Shore N/S	352	7850	StartupWeek/Bottlenecking & Coordination Processing
Wk#2 10/27/19	Park Shore N/S	1,233	18,501	The truck delivery system is in full operation with peek results.
Wk#3 11/3/19	Park Shore N/S	1485	33,163.03	The project is in full operations with peek performances.
Wk #4 11/12/19	Park Shore N/S	1,799	40,271.08	The project is on schedule and will be completed as projected.
Wk#5 11/18/19	Park Shore N/S	418	9,344.43	The project is now in the final phase, no truck hauls on Sundays.
Wk#6 11/25/19	Park Shore N/S	379	8,499.34	There are no more truck hauls, the project is in the close out phase.

Beach Renourishment Truck Haul Project Weekly Summary: Park Shore Project Totals

Week # 6 - 11/18/19 to			
11/22/19	Delivered	On Scheduled Y/N	Comments
Total # of Truck Loads Delivered	379	Y	The trucking system is in full progress with peek results and good performance measures.
Total # of Tons	8,499.34	Υ	
Total # of Cubic Yards	5,666.25	Υ	The project is on schedule and will be completed on time as projected.
Accumulated Tonage to Date	126,548.74	Y	The final truck haul deliveres occurred on Friday, 11.22.19, the project has reached completion and is now in the final survey assessment and evaluation for the project close out.