

EXECUTIVE SUMMARY

Project Updates

OBJECTIVE: Update TDC on active Coastal Zone Management projects

CONSIDERATIONS:

1. **Clam Pass Beach Renourishment/Pass Dredging**
 - Project should be complete with Energy Resources demobilized off site by April 10, 2007.
 - Approximately 22,800 CY of material dredged from the pass and placed on the beach.
 - Original contract estimated 18,500 CY of material to be dredged at a \$338,000. New project total is \$416,000 based on revised quantities for an increase of \$78,000.

2. **Dune Plantings**
 - As of April 6, 2007 all renourished beaches have been replanted with dune vegetation. Approximately 750,000 plants have been planted including the installation of ropes and posts.
 - Four properties that received sand opted out of plantings.

3. **Artificial Reef**
 - Gunderboom continues to make progress towards the completion of the reef with approximately 660 boulders out of an estimated quantity of 1,100 installed.
 - Reef control and boulder spacing has been verified with corrections being accomplished.
 - Anticipated completion is June 2007.

COUNTY ATTORNEY FINDING: A finding by the County Attorney is not required for this item.

ADVISORY BOARD RECOMMENDATIONS: The CAC was undated on these projects On April 12, 2007.

FISCAL IMPACT: The Source of funds is from Category "A" Tourist Development Tax.

GROWTH MANAGEMENT IMPACT: There is no impact to the Growth Management Plan related to this action.

RECOMMENDATION: For information purpose only.

PREPARED BY: Gary McAlpin, Coastal Project Manager