HTH ITIES DR

UTILITIES DR. BEGIN @ COLLIER BLVD EAST BOUND Collier County Road Maintenance Inspected By – Alexander Blanco & Gerald Morris Re-Inspected by Alexander Blanco, Gerald Morris Deficiency				
 No sidewalk installed (per plan) Washout (suggested flume) Cracked Curb (no saw cut) Minor Depression Sign not facing traffic Gouged curb Broken Curb Median Island (minimum 4' Signing & Striping (Thermo needed) Not Depression Not Complete 	ted 1275 ete 1276-77 1278 cted 1279 cuts) Did not fill behind curb-2637 1280			
WEST BOUND Deficiency				
 No riser in manhole Not Complete Sign leaning Complete & Broken Curb - I Address ALL Sidewalk drop offs Not Complete - 2635 Clean all debris from curb & gutter are Marking & Striping(Thermo needed) Not Cracked Curb (requires replacement minus Rework ground area Not Complete Need "end of sidewalk" sign Complete Depression Not Complete 	1286 1287 1288 1288 1288 1289 1290 1291 1291 1291 1291 1291 1291 1296 1297			
 End of sidewalk sign – low ADA mats not installed per FDOT Des Electric box must be flush with sidewal Reshape Swale Rework median ground area 				

WHITE LAKE BLVD.

Begin South end at Paved Shoulder Transition North Bound

Collier County Road Maintenance

Inspected By – Alexander Blanco & Gerald Morris

Re-Inspected by Alexander Blanco, Gerald Morris, Denise Weaver & Mark Lindsay on 10-09-08 Deficiency

5-1118	spected by Alexander Bianco, Geraid Morris, Demise weaver & Mark Emidsay on 10-09-08	
efici	ency	pix #
•	Remove all debris & encroaching vegetation Not Completed	1224-27,1235
•	Minor depression preliminary shoving Not corrected	1225,1226
•	Asphalt Joint not sealed correctly Not Corrected	1228
•	Sign leaning, Sign on drawing missing Complete, Incorrect lateral Clearance	1229
•	Shoving @ bend non curb & gutter area Not Corrected	1230
•	Bump in asphalt Not Corrected	1231
•	Depressions on shoulder possible base failure Not Corrected	1232-34
•	Bare ground needs sod Not Complete	1236
•	Shoving & striping Not Complete	1237-38
•	Needs "end of sidewalk" sign West Side Complete	1239
•	All sidewalk drop off must be flush (various locations) Not Complete -2624	1240
•	Curb edge ground must be flush with top of curb Not complete - 2619	1241
•	Sidewalk not installed according to plans Not Complete	1242
•	Sign low & leaning Not Complete - 2622	1243
•	Undesirable vegetation. Needs sod Not complete- 2623	1244
•	Cracked curb(minimum 4' cuts) Complete	1245
•	Remove PVC pipe Not Complete	1246
•	Water valves not flush Not Complete	1247
•	Striping not 6" or thermo Not Complete	1248
•	Broken Curb (minimum 4' cuts)Corrected, Did not fill behind curb-2625	1249
•	Cracked curb (minimum 4' cuts) Corrected, Did not fill behind curb-2626	1250
•	Clean all debris from curb & gutter area Not Complete	1251
•	Shoving area Not Corrected	1252
•	Imbedded leaf spring in asphalt Not corrected	1253
•	Depression .75 @ manhole Not corrected	1254
•	Broken edge on sidewalk @ saw cut Not Corrected	1255
•	Drop off @ back of Sidewalk Complete	1256
•	Patch not properly applied N/B outside Ln entire section Not corrected	1257-58
•	Shoving Not Corrected	1259
•	Gouged inlet cracked curb Not Corrected	1260
•	Cracked curbing(minimum 4' cuts) Corrected, Did not fill behind curb-2628	1261
•	Depression @ White Lake & City Gate (repair job) Not corrected	1262
•	Fill sink hole Complete	1263
•	Depression, shoving N/B inside Ln. Entire section Not corrected	1264-65
•	Leaning stop sign Corrected, Sign is Low	1266
•	Marking not thermo Not Complete	1267

Date: 10/9/08

• N/B inside lane entire area is shoving Not Corrected	1268
 Area needs reworked and sod Not Complete, Area is settling - 2627 	1269
Shoving inside lane Not Corrected	1270
• Cracked Curb (minimum 4' cuts) Corrected, Did not fill behind curb-2629 thru 2632	1271
Needs sod reworked Complete	1272
Needs reworked sod Complete	1273
New Installed "Curve ahead sign" incorrect lateral clearance	2616
Southwest side, Sidewalk Not complete	2617
Cold Patch on edge of driveway	2618
• End of sidewalk sign ahead 200ft – Low	2620
Remove all large rocks from ground	2621





















































