

West Goodlette-Frank Road Area Joint Stormwater-Sewer Project

Current and Upcoming Construction Activity
Updated 4-2-19 thru 4-20-19

Phase 1 [Ridge Street and Rosemary Lane]

- Work continues on installation of the sanitary sewer line on Ridge Street. Anticipate construction from 1123 Ridge Street to 1317 Ridge Street by 4-20-19.
- Installation of stormwater drainage pipe along the north side of Ridge Street is scheduled to begin in the second week of April. This work will start at the Goodlette-Frank Road ditch and progress toward 12th Street N
- Work will remain idle along the western end of Rosemary Lane.
- The installation of a large box culvert in the Goodlette-Frank Road ditch at the eastern end of Ridge Street has been delayed while waiting for the culvert pieces to be delivered to the site.
- Expect construction activities to be occurring along Ridge and Rosemary for approximately the next 4 or 5 months.

Phase 2-1 [Cooper, Illinois, 14th and Ohio area]

This work area also includes the related portions of 10th and 12th Streets N.

- Cooper Drive:
 - Work will continue to complete the installation of the water line and make the service connections along Cooper Drive during the first three weeks of April.
 - Grinding of the asphalt and removal of driveway ends is scheduled for the first week of April.
 - Installation of the sanitary sewer force main from the pump station at 10th Street N to 14th Street N is scheduled for the first two weeks in April.
- 14th Street North:
 - Water line installation is scheduled for the second week of April.
 - Upon completion of the water line installation, work will begin on installation of the stormwater drainage pipes from 14th out to the Goodlette-Frank Road ditch.
- Expect construction activities to be occurring along Cooper and Illinois, for approximately the next 5 or 6 months.