Beach Renourishment Truck Haul Project Weekly Updates

Beach Location: Park Shore North/South

Week # / Date	Location	Truck Loads	Tonnage	Notes
WK #1 10/14/2019	Park Shore N/S	N/A	N/A	The mobilization at the Horizon Way is currently in progress. The commencement of construction is scheduled for Wednesday, October 16, 2019.
Wk#2 10/19/19	Park Shore N/S	352	7850	StartupWeek/Bottlenecking & Coordination Processing

Beach Renourishment Truck Haul Project Weekly Summary: Park Shore Project Totals

		1	i e e e e e e e e e e e e e e e e e e e
Week # 1 -	Delivered	On Scheduled Y/N	Comments
10.16.19 to 10.19.19	Delivered	On Scheduled 1719	
Total # of Truck Loads	252	V	The commecement of the project was a slow process
Delivered	352	Y	due to typical setup complications.
Total # of Tons	7,850.25	Υ	
Total # of Cubic Yards	5,233.05	Υ	
Accumulated Tonage to Date	7,850.25	Y	