Beach Renourishment Truck Haul Project Weekly Updates

Beach Location: Clam Pass

Week # / Date	Location	Truck Loads	Tonnage	Notes
WK #1 10/14/2019	Clam Pass	N/A	N/A	The mobilization at the Horizon Way is currently in progress. The commencement of construction is scheduled for Wednesday, October 16, 2019.
Wk#2 10/19/19	Clam Pass	57	1246.62	StartupWeek/Bottlenecking & Coordination Processing

Beach Renourishment Truck Haul Project Weekly Summary: Clam Pass Project Totals

Week # 1 - 10.16.19 to 10.19.19	Delivered	On Scheduled Y/N	Comments
Total # of Truck Loads Delivered	57	Υ	The commecement of the project was a slow process due to typical setup calibrations and complications.
Total # of Tons	1,246.62	Υ	
Total # of Cubic Yards	831.08	Υ	
Accumulated Tonage to Date	1,246.62	Υ	