Beach Renourishment Truck Haul Project Weekly Updates

Beach Location: Clam Pass

Week # / Date	Location	Truck Loads	Tonnage	Notes
MOB/WK 10/16/19	Clam Pass	N/A	N/A	The mobilization at the Horizon Way is currently in progress. The commencement of construction is scheduled for Wednesday, October 16, 2019.
Wk#1 10/19/19	Clam Pass	57	1,246.62	StartupWeek/Bottlenecking & Coordination Processing
Wk#2 10/27/19	Clam Pass	300	6,684.37	The truck delivery system is in full operation with peek results.

Beach Renourishment Truck Haul Project Weekly Summary: Clam Pass Project Totals

Week # 2 - 10.19.19 to 10.27.19	Delivered	On Scheduled Y/N	Comments
Total # of Truck Loads Delivered	300	Υ	The trucking system is in full progress with peek results and good performance measures.
Total # of Tons	6,684.37	Υ	
Total # of Cubic Yards	4,456.25	Υ	
Accumulated Tonage to Date	7,931.62	Y	