Beach Renourishment Truck Haul Project Weekly Updates

Beach Location: Clam Pass

Week # / Date	Location	Truck Loads	Tonnage	Notes
MOB/WK 10/16/19	Clam Pass	N/A	N/A	The mobilization at the Horizon Way is currently in progress. The commencement of construction is scheduled for Wednesday, October 16, 2019.
Wk#1 10/19/19	Clam Pass	57	1,246.62	StartupWeek/Bottlenecking & Coordination Processing
Wk#2 10/27/19	Clam Pass	300	6,684.37	The truck delivery system is in full operation with peek results.
Wk#3 11/3/19	Clam Pass	332	7,418.75	The project is in full operations with peek performances.

Beach Renourishment Truck Haul Project Weekly Summary: Clam Pass Project Totals

Week # 3 - 10.28.19 to 11.3.19	Delivered	On Scheduled Y/N	Comments
Total # of Truck Loads Delivered	332	Y	The trucking system is in full progress with peek results and good performance measures.
Total # of Tons	7,418.75	Υ	
Total # of Cubic Yards	4,945.83	Υ	
Accumulated Tonage to Date	15,350.37	Y	