Beach Renourishment Truck Haul Project

Weekly Updates

Beach Location: Park Shore North/South Week # / Date Truck Loads Location Tonnage Notes The mobilization at the Horizon Way is currently in progress. The MOB/WK Park Shore N/S N/A N/A commencement of construction is scheduled for Wednesday, October 10/16/2019 16, 2019. Park Shore N/S StartupWeek/Bottlenecking & Coordination Processing Wk#1 10/19/19 352 7850 Wk#2 10/27/19 Park Shore N/S The truck delivery system is in full operation with peek results. 1,233 18,501 Wk#3 11/3/19 Park Shore N/S 33,163.03 The project is in full operations with peek performances. 1485

Beach Renourishment Truck Haul Project Weekly Summary: Park Shore Project Totals							
Week # 3 - 10/28/19 to 11/3/19	Delivered	On Scheduled Y/N	Comments				
Total # of Truck Loads Delivered	1,485	Y	The trucking system is in full progress with peek results and good performance measures.				
Total # of Tons	33,163.03	Y					
Total # of Cubic Yards	22,108.66	Y					
Accumulated Tonage to Date	68,424.89	Y					