



West Goodlette-Frank Joint Stormwater-Sewer Improvements

July 31, 2020

West Goodlette-Frank Joint Stormwater-Sewer Improvement Project Update

Week of July 31, 2020: Summary of Construction Activities:

<u>Ohio Drive:</u> Box culvert and stormwater installation, and roadway grading which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. <u>Ohio Drive</u> at Goodlette-Frank Road will be closed.

Rosemary Lane: Sanitary Sewer, water main, stormwater installation, and roadway and swale grading, which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Expect portions of Rosemary Lane to be closed and occasional driveways closures.

<u>Wisconsin Drive:</u> Stormwater installation, which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Expect portions of Wisconsin Drive to be closed and occasional driveways closures.

<u>Hollygate Lane:</u> Water services installation, excavators, loaders, compactors, and dewatering pumps. Expect portions of Hollygate Lane to be closed and occasional driveways closures.

Week of August 7, 2020: Anticipated Construction Activities:

Rosemary Lane: Sanitary Sewer, water main, stormwater installation, and roadway and swale grading, which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Expect portions of Rosemary Lane to be closed and occasional driveways closures.

14th Street (Illinois to Wisconsin): Sanitary sewer laterals installation which will require the use of dump/cement trucks, loaders, and graders. Expect occasional blocking of driveways, equipment moving and placing material, and compaction of driveways.

<u>10th Street (Frank Whiteman to Cooper):</u> Roadway grading which will require the use of dump/cement trucks, loaders, and graders. Expect occasional blocking of driveways, equipment moving and placing material, and compaction of driveways.

<u>Frank Whiteman (10th to 14th Street):</u> Stormwater installation, swale grading, driveway restoration, and roadway grading which will require the use of dump trucks, loaders, excavators, and dewatering pumps. Expect occasional blocking of driveways and equipment moving and placing material.

<u>Ohio Drive:</u> Box culvert and stormwater installation, and roadway grading which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. <u>Ohio Drive</u> at Goodlette-Frank Road will be closed.

<u>Wisconsin Drive:</u> Sanitary Sewer and stormwater installation, which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Expect portions of Wisconsin Drive to be closed and occasional driveways closures.





West Goodlette-Frank Joint Stormwater-Sewer Improvements

<u>Hollygate Lane:</u> Water services installation, excavators, loaders, compactors, and dewatering pumps. Expect portions of Hollygate Lane to be closed and occasional driveways closures.

All of the activities described above may cause vibration outside of the work zones and occasional closures of roadways and driveways. Detours will be provided when roadways are closed and the Contactor will notify the affected residents before driveways are blocked. Please note that the Contractor's schedule is subject to change due to weather, deliveries, and other unforeseen conditions. Please contact the project phone line 239.319.9729 or email address WGF@gradyminor.com with any special concerns or questions.