

2004-2005 TDC CAPITAL PROJECTS TRACKING

6/16/2005

Fund	Project #	Park	Project/ Grant Amount	Project Manager	Action Steps	Timeline for Each Step	Status of Each Step	Vendor	Contact	Phone #	Complete?
195	90014	Tigertail Beach Walkway Design	Boardwalk Study/ Design; \$200,000	Murdo Smith, Clint Perryman	Feasibility study	Revised 10/2004-2/2005	RFP, P.O. & W.O. issued for \$40,733, Study began 10/2004; completed 3/2005; TDC 3/28/5; BCC 4/12/5; BCC received and accepted report- directed staff to research Restroom/ Dunewalkover and Tram at south parking lot; Tram subsequently taken off table at Beach Access Workshop on 6/7/5; design proposals received to design/ permit project; awaiting budget instructions and final direction (6/15/5)	Taylor Engineering	David Stites	904-731-7040	Study completed; awaiting direction from BCC
195	90015	Tigertail Beach Entrance	Entrance renovation; \$150,000 original, \$6,000 (additional funds) amended grant, \$156,000 total	Clint Perryman	Design	10/2002 to 04/2003	PO and WO 11/01/02 to Latavish & Associates	Latavish PBS	Victor Latavish Bart Zino	643-1665 825-3137	No
					Permit	05/2003 to 10/2003	Permits acquired				
					Bid	10/2003 to 01/2004	Building Permit Issued				
					Construct	06/2004 to 12/2004	Project commenced on 6/22/04, project completed (12/04) except for fencing and landscaping, need additional funds, request amended grant to PARAB 3/16/5, TDC 3/28/05; project is proceeding- awaiting final building permit for enclosure				
195	90016	Bayview Beach Access (Vanderbilt Beach Access # 7)	Renovation; \$125,000 original, \$48,250 (additional funds) amended grant, \$173,250 total	Clint Perryman	Design	10/2002 to 04/2003 (revised to 05/2004)	PO and WO to McGee 10/17/02 PO and WO to Wilson Miller 10/28/02 for surveying, dealing with owner issues; DEP/ CC Submittal 11/2004, DEP approval 2/05; bid 2/05; low bid 3/05 PBS \$149,250.: request amended grant to PARAB 3/16/5, TDC 3/28/5; BCC approved amended grant and awarded project on 4/12/5	Mike McGee, ASLA Wilson Miller	Mike McGee Mike Maxwell	417-0707 649-4040	No
					Permit	05/2004 to 07/2004	Revised 5/2004- 1/2005; revised to 4/2005; CCL permit granted 4/11/5 by County; building permit submitted 4/20/5; revised and resubmitted 6/2/5; awaiting final approval				
					Bid	08/2004 to 09/2004	1/2005- 3/2005; low bid PBS \$149,250.; BCC awarded Work Order PBS-02-45 on 4/12/5 for \$149,250				
					Construct	09/2004 to 11/2004	5/2005- 9/2005 off -season; anticipate start date of 6/29/5 dependent on final building permit issuance; construction to take 60 days and be completed by end of September, 2005				
195	90022	Vanderbilt Beach Dune Walkover	Renovation; \$57,000	Ron Holder	Design	10/2004 to 02/2005	Design is complete	In house			No
					Permit	03/2005 to 04/2005					
					Bid	02/2005 to 04/2005	Varian Construction low bidder \$49,272				
					Construct	05/2005 to 06/2005	Construction has begun. Substantially complete; punchlist generated on 6/15/5.				
195	90023	Vanderbilt Beach Pedestrian Beach Access (Vanderbilt Beach Access # 3)	Renovation; \$200,000	Joe Delate	Design	11/2004 - 6/2005	PO and Design underway; preliminary design in review stage	McGee and Associates	Mike McGee	417-0707	No
					Permit	6/ 2005-12/ 2005					

2004-2005 TDC CAPITAL PROJECTS TRACKING

6/16/2005

					Bid	1/2006-5/2006						
					Construct	5/2006-9/2006						
195	90024	South Marco Beach Access Parking Lot	Renovation; \$25,000	Ron Holder	Design	N/a	Bid completed; costs \$17,500 Project paving rescheduled for May, 2005	Bonness	Jeff Janco	597-6221	Yes	
					Permit	N/a						
					Bid	10/2004 – 12/2004	Bid completed, cost \$17,213 Bonness low bidder; additional striping added					
					Construct	05/2005	Project paving completed in May, 2005					
195	90025	Tigertail Beach Park Parking Lot	Renovation; \$25,000	Clint Perryman	Design	N/a	Bid completed	Bonness	Jeff Janco	597-6221	Yes	
					Permit	N/a						
					Bid	10/2004-11/2004	Bonness low bidder at \$24,950					
					Construct	12/2004-1/2005	Project paving completed January, 2005					
195	90026	Vanderbilt Beach Access # 1	New Pedestrian Beach Access Construction; \$148,500 original grant, \$16,500 (additional funds) amended grant, \$165,000 total	Joe Delate	Design	5/2005 – 1/2006	BCC acquired easement in 2004; TDC approved grant 5/24/4; amended grant 12/2004; BCC agreement 1/25/5	McGee and Associates VGC	Mike McGee Duncan Farnsworth	417-0707 566-2800	No	
					Permit	12/2004-2/2005	FDEP and Collier County approval received 1/2005- 2/2005					
					Bid	12/2004-1/2005	VGC/ Kraft bid \$154,175 thru BCC agreement					
					Construct	2/2005-4/2005	Project substantially completed; CO received, final punchlist generated 6/9/5; project scheduled to be open to public by end of June, 2005					