

--Rattlesnake Hammock, heading east to CR 951--

Station	Pic#	Median (M)		Deficiency
		Right(R)	Left (L)	
185+00	2644	R		Begin at St. Andrews Blvd.
186+00	2645	R		Cracked curb (various locations)
186+00	2646	R		Forms left in place
186+20	2647	R		Cracked curb
186+30	2648	R		Dropoff at communication boxes
186+30	2649	R		Missing sod (various locations)
186+40	2650	R		Vegetation encroaching on sidewalk (various locations)
188+70	2651	R		Grate not flush, spalding
189+20	2652	R		Cracked communication boxes
189+60	2653	R		Missing sod
190+30	2654	R		Sign low over sidewalk
190+60	2655	R		Sidewalk debris (various locations)
191+10	2656	R		Dropoff at light pole #6
191+30	2657, 2677	R		Gutter debris (various locations)
192+80	2659	R		Improper rolling
192+90	2660	R		Gouged asphalt (various locations)
193+00	2658	R		Cracked curb
193+30	2661	R		Missing inset screws on handrail (various locations)
193+40	2662	R		Screws not flush with box top, trip hazard
195+00	2663	R		Spalding at top of inlet box
196+00	2664	R		Sidewalk-.75" deviation at box top
196+80	2665-66		R	Undermining at telephone junction box (#31702)
197+00	2667	R		Washout behind retaining wall
197+10	2668	R		Improper placement of ADA mat (ManorCare)
198+50	2669	R		Dropoff at light pole #12
200+00	2670	R		Cracked curb
200+00	2671	R		Gouged asphalt

201+60	2672	R	Gutter debris (various locations)
201+70	2673	R	Excess PVC pipe
203+20	2674	R	Gouged asphalt
205+60	2675	R	Spalding
212+40	2676	M	Improper sawcut
213+50	2678	R	Loose electrical cover/light pole #24
214+70	2679	R	Cracked curb
216+20	2680	R	Concrete debris on manhole cover
220+00	2681	R	Cracked curb

Rattlesnake Hammock/Eastbound-Preliminary Inspection

Page 2 of 3

Median (M)
Right(R)

Station	Pic#	Left (L)	Deficiency
220+20	2682	R	Cracked curb
220+30	2683	R	Concrete debris on sidewalk
221+00	2684	R	Buildup on curb
221+10	2685	R	Spalding
221+50	2686	R	Thermo buildup, holding water
222+50	N/A	R	Cracked curb
224+50	N/A	R	Cracked curb
226+60	2687	R	Cracked curb
226+90	2688	R	Cracked curb
231+80	2689	R	Gouged asphalt
233+80	2690	M	Construction debris (various locations)
233+80	2691	M	Dropoff behind curb
234+00	2692	R	Substandard ADA mat placement (Grand Lely Dr.)
234+60	2693	R	Cracked sidewalk (various locations)
235+00	2695	R	Cracked curb
235+50	2696	R	Cracked curb
237+00	2697	R	Fuel spill (various locations)
237+20	2698	R	Washout, debris
238+30	2699	R	Construction debris
238+60	2700, 2705	R	Fuel spill
238+70	2701	R	Forms left inside inlet
239+80	2702	R	Exposed limerock inside inlet
241+30	2703	R	Substandard ADA mat placement, dropoff behind curb

242+80	2704	R	Area under construction
247+10	2706	R	Cracked curb
247+30	2707	R	Cracked sidewalk
247+50	2708	R	Cracked curb
247+80	2709	R	Vegetation debris
248+00	2710, 2715	R	Vegetation debris on sidewalk
251+00	2712	R	Thermo buildup
251+00	2713	R	Dropoff at sidewalk
253+00	2714	R	Washout, manhole open
255+70	2716	R	Construction debris
255+80	2717	R	Fuel spill
257+30	2718	R	Excess thermo
258+50	2719	R	No sawcut
258+70	2720	R	Dropoff at manhole cover
281+70	2721	R	Cracked inlet
282+60	2722	R	Construction debris

Rattlesnake Hammock/Eastbound-Preliminary Inspection

Page 3 of 3

Station	Pic#	Median (M)		Deficiency
		Left (L)	Right(R)	
269+30	2723	R		Fuel spill
271+40	2724	R		Substandard ADA mat placement (various locations)
272+00	2725	R		Construction debris
272+50	2726	R		Substandard ADA mat placement
274+00	2727	R		Substandard striping
278+00	2728	R		Substandard ADA mat placement
278+00	2729, 2730	R		Chains missing
278+80	2731	R		Slope erosion
281+50	2737	R		Gouged asphalt
281+80	2732	R		Cracked sidewalk
281+80	2733, 2734	R		Missing inset screws on handrail
282+90	2736	R		Asphalt debris
283+00	2735	R		End at CR 951

Note: Clean all debris from inlet boxes







PANTHER
CROSSING
NEXT 5 MI.





















EAST

COLLIER
864
COUNTY















STREET LIGHTING









CALL BEFORE YOU DIG
NOTIFIQUE ANTES DE EXCAVAR
CALL 811

3
1
7
0
2





































0-12-10





















42















CLASS 3







































































