

Project: GOLDEN GATE BEAUTIFICATION, M.S.T.U. **Location:** Golden Gate Pkwy.

Project Manager: Collier County Public Services Division, Public Transportation & Neighborhood Enhancements Department

McGee & Associates

Superb Landscaping

Consultant's Representative:

Consultant's Representative:

Michael A. McGee, rla, isa

Contractor's Representative:

Robert Kindelan

Report Period: FY 18-19 September 2019 Report No.: Twelve

AC - Indicates major items recommended to be discussed by Advisory Committee, S - Indicates items recommended to be addressed by staff, C - Indicates items recommended to be

addressed by Contractor

Consultant:

Contractor:

This report is prepared strictly to provide recommendations only and in no manner is to imply any authorization to the Contractor or its Sub-Contractors to perform services for Collier County.

Contractor is requested to address items as soon as possible and indicate in **RESPONSE/COMMENTS** column when and which items are corrected.

Please return electronic copy to our office prior to next month's MSTU site review and meeting.

Note: Copy picture out of comment boxes and then paste to additional sheet if picture is desired in larger size.

LOCATION/WORK AREA	<u>AC</u>	<u>s</u>	<u>C</u>	<u>R</u>	MAINTENANCE SERVICES OBSERVATIONS & RECOMMENDATIONS	RESPONSE or COMMENTS
						Yellow - highlighted items are of immediate concern.
Observation dates: 9/9/19					MONTHLY ADDRESSED	
					Post Hurricane Irma Damage	
Median #15 - 21			Х	29	Turf has dead areas due to being previously very water stress.	M&A: 8/13/18 Dead areas have become overgrown with weeds.
Median #12 - 29 (3-19)			Х	61	Medians that contain turf areas.	M&A: 02-13-14 The broadleaf weed treatment program needs to
						continue for all turf areas. M&A: 12-12-14 It is estimated that all
						median with turf have broadleaf weeds within over 75% to 90% of
						the turf areas. M&A: 06/11/15 Turf replacement planning is in
						process. Multiple medians have been reviewed for replacement by
						County staff and the Contractor. An on-site meeting was held and the
						following issues were discussed. The broadleaf weed coverage within
						the turf areas has improved, but many median turf areas still need
						review for replacement of the turf. It is also recommended that all
						planting beds be reviewed with regards to the turf edges being too
						close to the plants causing a conflict to occur between the plants,
						mowers and edger's. If the turf is too close then it is recommended to
						remove one or two strips of turf with a sod cutter so to expand the
						plant bed and create a open mulch area between the plants and turf.
						In some locations this type of turf removal may result in a turf area
						that is too small to mow between the back of curb and the plants. It is
						recommended that these small turf areas be removed entirely and
						the areas be mulched. There will also be areas between planting beds
						that will become smaller turf areas and it may be better to remove
						these small turf areas and expand the plantings from the existing beds
						to cover these areas where the turf is removed thus tying the planting
						beds together. M&A: 8/13/15 Plan preparation is underway for turf
						renovations in all medians. M&A: 10/15/15 Sod Renovation plan
						completed and submitted. Contractor has been contacted to prepare
						proposal/estimate. M&A: 12-10-15 Staff response was waiting on
						proposal from contractor and 2016 rainy season.
Median #32 (1)			Х	13	Auto has run into the crown of thorn bed. Remove and /or prune out damaged plants. Review for replacements.	
			х	60	West end: Indian hawthorn shrubs have multiple dead and/or missing plants. Provide count of dead,	M&A: 7/9/14 There are over 50 plants that are dead, missing or in
			``			
					missing or declining plants. If over 50 percent of plants are found to be dead missing or declining then it is	decline that need to be removed. Provide proposal to remove existing

Design * Environmental Management * Planning * Arborist



GOLDEN GATE BEAUTIFICATION, M.S.T.U.	Location: Golden Gate Pkwy.	Report Period: FY 18-19. September 2019	Penart No : Twelve
GULDEN GATE BEAUTIFICATION, W.S.T.U.	Location: Golden Gate Pkwy.	Report Period: FY 18-19. September 2019	Report No.: I welve

LOCATION/WORK AREA	AC	<u>s</u>	<u>C</u>	<u>R</u>	MAINTENANCE SERVICES OBSERVATIONS & RECOMMENDATIONS	RESPONSE or COMMENTS
					recommended the area be renovated with Blueberry Flax lily 1 gal. size 36" o.c., 48" over back of curbing and other plants.	plants and install Flax lily 1 gal. size
Median #31 (2)			Х	61	Review Juniper on east end: Provide count of declined, missing or damaged Juniper due to pedestrian traffic. Approx. (4) plants have brown foliage and (4) plants are damaged.	
Median #30 (2A) (Pavers only)						
Median #29 (3)				52	Transplanted Carissa plants are in transplant shock and water stress. Increase irrigation if it is not already.	2/11/15 M&A: Some plants have turned brown due to transplant shock. Review for removal if stems are not alive. M&A: 4/15/15 Dead transplanted Carissa have been removed. Please update status of any replacements. M&A:8/13/15 Replacements being addressed in turf renovation plans.
				63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #28 (4)		Х		10	East end bed: Auto accident has damaged Sabal palm and African Iris plants. Sabal must be removed and replaced. African Iris should be cut back and reviewed for replacements (6) +/- in 3 gal. size.	
		X	Х	17	West end bed: Oak tree sprouts need to be removed from within Liriope plants.	
		Х		20	(1) Sabal palm at the lift station is leaning due to previous Irma storm and should be reset.	
		X		22	At address 4149: Ligustrum tree damaged. Remove and replace.	
				62	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #27 (5)				60	East end: 3 (5) (10) – Flax lily are dead or missing. Replace with 1 gal. size.	
				62	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #26 (6)		Х		22	West end bed: (8 – 10) Thryallis shrubs missing.	M&A: 12/11/17 recommend replanting per pervious renovation plan or with yellow African iris. 1 gal. size.
		Х		22	Existing large Pine tree was damaged and removed. Recommend replacement with palm species due to median width.	
			Х	46	West end bed: Liriope contains large amount of Torpedo grass weed.	M&A: 11/11/15 The torpedo grass is taking over the Liriope plants.
			Х	52	West end bed: (5) Dead and/or missing Flax lily plants. Install 1gal. size.	
			Х	63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #25 (7) Pump Station- Median #25 (7) east end, 15 hp, 8" well, VFD, Motorola Scorpio controller S3405-operates G.G. Pkwy. Medians 22-32 (1-10)			X	52	Transplanted Carissa plants west of pump station are in transplant shock and water stress. Increase irrigation if it is not already.	2/11/15 M&A: Some plants have turned brown due to transplant shock. Review for removal if stems are not alive. M&A: 4/15/15 Dead transplanted Carissa have been removed. Please update status of any replacements. M&A:8/13/15 Replacements being addressed in turf renovation plans.
			Х	63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #24 (8)			Х	40	Bahia turf placed in median after Traffic signal installation should be removed and area mulched. Median never contained turf and if it remains irrigation should be reviewed to see if there is proper coverage.	M&A. 03/09/16 Remove Bahia grass and extend Flax lily plants in 1 gal. size.
				69	Provide count to fill in missing Liriope plants in middle area of median.	Hannula 1/13/14: Estimate #14-0005; submitted 1/10/14. Pending fund 111 staff approval, M&A 4/13/16: An updated proposal should be submitted.
Median #23 (9)		Х	Х		Second Bed from East End: Dead Pine tree needs to be removed on east end of bed.	
		Х		19	East End Bed: Sabal palm foliage is beginning to cover face of left turn traffic signal.	
		Х		22	At address 4463: (1) Sabal palm and (1) Bottle brush trees were damaged. Remove and replace Sabal.	
				63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
			X	77	Damaged area has grown over with native grasses and weeds. Apparent auto damage to turf on west median end. Provide proposal for repair and replacement. (photo)	Plant material to be replaced; sod will not be replaced. Hannula 1/13/14: Estimate #14-0005; submitted 1/10/14. Pending fund 111 staff approval, M&A:8/13/15 Replacements being addressed in turf renovation plans.
Median #22 (10)		Х	Х	10	West end bed: Dwarf Bougainvillea shrubs contain Torpedo grass weed.	
		X		22	On west end (1) Oak damaged. Remove and replace.	
				45	2nd bed from east end: Yellow Iris have torpedo grass within them.	
		1		46	East end bed: Juniper Parsoni bed is missing (2) plants. Replace with 3 gal. size.	
			X	49	The invasive exotic Wedelia is taking hold again in the east end turf area. Treat to remove.	M&A: 5/11/15: Continue treatments. M&A:8/13/15 Replacements being addressed in turf renovation plans.
		Х	Х	52	Median in need of renovation due to amount of missing plants in multiple beds.	M&A:8/13/15 Replacements being addressed in turf renovation plans. See Median #12-29 comments above.





Landscape Architecture

GOLDEN GATE BEAUTIFICATION, M.S.T.U. Location: Golden Gate Pkwy. Report Period: FY 18-19, September 2019 Report No.: Twelve

GOLDEN GATE BEAUTIFICATION, N	1	-	_		report Period: FY 18-19, September 2019	Report No.: Twelve
LOCATION/WORK AREA	<u>AC</u>	<u>S</u>	<u>C</u>	<u>R</u>	MAINTENANCE SERVICES OBSERVATIONS & RECOMMENDATIONS	RESPONSE or COMMENTS
			Х	55	West end bed: (10) Juniper parsoni are missing. Replace with 3 gal. size.	M&A:8/13/15 Replacements being addressed in turf renovation plans. See Median #12-29 comments above.
			Х	60	East end bed: 3 – White African Iris are dead or missing. Replace with 1 gal. size.	M&A: 8-14-14 (3) more additional Iris have declined or have died. M&A: 11-13-14 There are only (3) remaining Iris and (2) of those are ir decline. It is recommended to remove the Iris and install a planting of Variegated Arboricola 'Trinette' in a three row planting. (45) 3 gal. size plants would be required. These Iris were originally planted by the Contractor as a bed expansion. M&A:8/13/15 Replacements being addressed in turf renovation plans.
			Х	63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
			X	35	West end turf area: Area has grown over with native grasses and weeds. Previously water stressed and/or chinch bug damage. Review irrigation coverage and treat as required. Remove dead turf and resod. (photo)	Hannula: 11-12-13 On monthly schedule. Hannula's 1/13/14: 1st Treatment Completed on 12/2/13; 2nd Treatment Scheduled for -01/20/14. 12/27/14 Irrigation coverage reviewed; irrigation coverage is fine. Estimate #14-0005; submitted 1/10/14. Pending fund 111 staff approval
Median #21 (11)			X	27	African Iris beds need to have dead foliage removed.	
			X	28	The east end Flax lily plants are declining and dying.	M&A:8/7/17 Bare areas of missing plants exist in the Flax lily bed. M&A: 8/13/18 Additional Flax lily plants are gone. Recommend replanting open bed areas with Perennial Peanut, 1 gal., 18" o.c.
			Х	53	On the west end of the median there is a pile of construction debris/dirt & rocks at the back side of the pavers that has been overgrown with weeds. Please review and provide comments as to how this happened and who may have caused this.	M&A:8/13/15 Being addressed in turf renovation plans.
			Х	63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
			X	79	East end bed: Flax lily has Torpedo grass in them. Continue to remove and treat Torpedo grass in Iris plants.	Hannula: 11-12-13 On weekly schedule. Hannula 1/13/14: Fucilade to be applied during next herbicide application on Jan 20 th 2014, M&A: 4-12-14 Continue to review and hand remove Torpedo grass. M&A 5-14-14 Still minor amounts of Torpedo grass exist. Continue to review, treat, and hand remove. M&A: 4/9/18 Due to poor performance of Flax lily plants it is recommended that African Iris be used.
Median # 20 (12) Pump Station- Median #20 (12) west end, 15 hp, 8" well, VFD, Motorola Irrinet controller #34-operates G.G. Pkwy. Medians 21-15 east side of canal, (11-18) & Hunter Blvd. & Coronado Pkwy.			Х	27	Fakahatchee grass and African Iris beds need to have dead foliage removed. Coontie for insect issues.	
			Х	46	Auto accident on west end bed south side. 3 or 4 Big Rose plants damaged.	M&A: 9/17/15 Remove damaged plants. M&A: 10/15/15 Replacements needed. M7A: 03/09/16 There are now 22 dead, missing and/or declining plants. Unsure of the cause, because it could be due to previous cutback, vehicular or work within the area.
			Х	46	Three (3) Fakahatchee grass beds are or have been damaged by insects and the foliage is typically all brown. Recommend heavy cutback and then retreat for insects. Any completely dead plants should be replaced with 3 gal. size plants.	
		1		63	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #19 (13)	-	X	X		On east end first Bottlebrush trees has been damaged. Review for corrective pruning or removal.	
		Х	Х	36	On the west end south side there are two variegated Pittosporum shrubs that were damaged during the traffic signal installation. Removal & replacement is recommended.	
	Х	Х	Х	36	Previous water stress issues have created dead turf areas.	
				61	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #18 (14)		Х	Х	2	Median numbers need to painted on west end of median where new signal was installed.	
		Х	Х		(1) Oak tree damaged. Remove and replace.	
	Х	Х	X	36	Previous water stress issues have created dead turf areas.	





GOLDEN GATE BEAUTIFICATION, M.S.T.U. Location: Golden Gate Pkwy. Report Period: FY 18-19, September 2019 Report No.: Twelve

ve. 10/14. Pending functing addressed in later has increased
10/14. Pending fund eing addressed in ater has increased
eing addressed in
ater has increased
f renovation plans.
rf renovation plans.
ve.
ve.
staff. See Median
ents being
ue to poor
hat African Iris be
ve.
until Oct. 2013.,
ments. M&A: 12-12
base of Oak tree.
systemic type
ad foliage within
ulch in contact and
ng is not permitting
lants are dry below
ax lily plants it is
, i
nting with Crape
ny tree locations.
ve.
s ie ou the out of the







Landscape Architecture

GOLDEN GATE BEAUTIFICATION, M.S.T.U. Location: Golden Gate Pkwy. Report Period: FY 18-19, September 2019 Report No.: Twelve

GOLDEN GATE BEAUTIFICATION, W.S.T.U. LOC					Report Feriod. F1 16-19, September 2019	Keport No I weive
LOCATION/WORK AREA	<u>AC</u>	<u>s</u>	<u>C</u>	<u>R</u>	MAINTENANCE SERVICES OBSERVATIONS & RECOMMENDATIONS	RESPONSE or COMMENTS
Pump Station- Median #12 (19) (Old #21) east end bed, 7.5 hp, 6" well, VFD, Motorola Scorpio controller S3401-operates G.G. Pkwy. Medians 11-15 west side of canal (19-22).						
		Х	Х	12	Auto accident in east end bed Juniper at pump station. Remove damaged and prune out dead. (8+/-) plants involved (photo)	
			Х	60	Turf areas in need of replacement. See Quarterly Addressed section for comments.	M&A: 06/11/15 See Median #12-29 comments above.
Median #11 (20) (Old #22)						
Irrigation General:					No major issues observed.	
					QUARTERLY ADDRESSED	
All medians with turf:			Х	60	Turf areas in need of replacement.	Provide proposal to show required turf replacement square footage for each median. M&A: 06/11/15 See Median #12-29 comments above. M&A: 8/13/15 Plan preparation is underway for turf renovations in all medians.
Median #23 (9)			X	65	3 rd bed from east end: Add 12- 3 gal. Fakahatchee grass in middle of bed.	Hannula 7/16/13: County postponed replacements until Oct. 2013., M&A: 9-12-13 Provide proposal to staff for replacements. Hannula 1/13/14: Estimate #14-0005; submitted 1/10/14. Pending fund 111 staff approval. See Median #12-29 comments above.
Median #17 (15)			х	64	2 nd bed from west end: Remove declining Variegated Pittosporum and Indian hawthorn shrubs-and replant area with Blueberry Flax Lily. 60 – 1 gal. plants will be needed to expand westward from existing Flax lily bed.	Hannula 7/16/13: County postponed replacements until Oct. 2013., Removal on schedule to completed by 9/15/13., M&A: 11-13-14 remove all Pittosporum shrubs and then replant with Flax lily. Provide proposal. Hannula 1/13/14: Estimate #14-0005; submitted 1/10/14. Pending fund 111 staff approval, M&A: 4-12-14 Remove additional dead and dying variegated Pittosporum shrubs. See Median #12-29 comments above. M&A: 3/13/17 Dead plants removed. M&A: 2/12/18 Alternate plant choice instead of Lily could be yellow African Iris. M&A: 4/9/18 Due to poor performance of Flax lily plants it is recommended that African Iris be used.

