

# West Goodlette-Frank Joint Stormwater-Sewer Improvements

May 8, 2020

West Goodlette-Frank Joint Stormwater-Sewer Improvement Project Update

Week of May 8, 2020: Summary of Construction Activities:

Rosemary Lane (12<sup>th</sup> Street to Rosemary Lane/Ridge Street): Gravity sewer, water main and Stormwater installation & Roadway grading.

12<sup>th</sup> Street (Frank Whiteman to Illinois): Driveway restoration and swale grading.

Illinois Drive (10<sup>th</sup> to 14<sup>th</sup> Street): Swale grading and driveway restoration

10<sup>th</sup> Street (Frank Whiteman to Illinois): Roadway Paving, driveway restoration and swale grading.

14<sup>th</sup> Street (Illinois to Wisconsin): Stormwater installation.

Frank Whiteman Blvd (12<sup>th</sup> to 14<sup>th</sup> Street): Stormwater and sanitary sewer installation.

Ohio Drive East: Box Culvert and stormwater installation.

Wisconsin Drive (12<sup>th</sup> to 14<sup>th</sup> Street): Water main testing.

Week of May 15, 2020: Anticipated Construction Activities:

Ohio Drive: Box culvert and stormwater installation, and roadway grading which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Ohio Drive at Goodlette-Frank Road will be closed.

Rosemary Lane: Sanitary Sewer, water main, stormwater installation, and roadway grading, which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Expect portions of Rosemary Lane to be closed and occasional driveways closures.

Frank Whiteman (10<sup>th</sup> to 14<sup>th</sup> Street): Sanitary sewer and stormwater drainage installation, and roadway grading which will require the use of dump trucks, loaders, excavators, and dewatering pumps. Expect occasional blocking of driveways and equipment moving and placing material.

Illinois Drive (10<sup>th</sup> to 14<sup>th</sup> Street): Swale grading and driveway restoration, which will require the use of dump/cement trucks, loaders, and graders. Expect occasional blocking of driveways, equipment moving and placing material, and compaction of driveways.

12<sup>th</sup> Street (Frank Whiteman to Illinois): Swale grading and driveway restoration, which will require the use of dump/cement trucks, loaders, and graders. Expect occasional blocking of driveways, equipment moving and placing material, and compaction of driveways.

12<sup>th</sup> Street (Illinois to Wisconsin): Sanitary sewer and stormwater drainage installation, and roadway grading which will require the use of dump trucks, loaders, excavators, and dewatering pumps. Expect occasional blocking of driveways and equipment moving and

## West Goodlette-Frank Joint Stormwater-Sewer Improvements

placing material.

14<sup>th</sup> Street (Illinois to Wisconsin): Stormwater drainage installation and roadway grading which will require the use of dump/cement trucks, loaders, and graders. Expect occasional blocking of driveways, equipment moving and placing material, and compaction of driveways.

Hollygate Lane: Water main installation, which will require the use of dump trucks, excavators, loaders, compactors, and dewatering pumps. Expect portions of Hollygate Lane to be closed and occasional driveways closures.

All of the activities described above may cause vibration outside of the work zones and occasional closures of roadways and driveways. Detours will be provided when roadways are closed and the Contractor will notify the affected residents before driveways are blocked. Please note that the Contractor's schedule is subject to change due to weather, deliveries, and other unforeseen conditions. Please contact the project phone line 239.319.9729 or email address [WGF@gradyminor.com](mailto:WGF@gradyminor.com) with any special concerns or questions.